

MITCHELL SANBORN BLVD UTILITY AND STREET IMPROVEMENTS PHASE I

WEEKLY CONSTRUCTION PROGRESS MEETING MINUTES

WEEK #10 JUNE 12, 2018

A. PROJECT COMPLETION DATES

SUBSTANTIAL: July 19, 2018

FINAL: August 18, 2018

B. CONSTRUCTION SCHEDULE

1. June 10 – 16:

- The Contractor will not be on site June 12 due to work being completed elsewhere. The Contractor plans to be back on site June 13.
- The Contractor intends to pave the west lane Friday.
- Work will continue to be completed on the east tie-ins.

2. June 17 – 23:

- Tie-ins will be continued on side streets and fillets.
- Driveways will be formed and poured before sidewalks.
- Tie-ins behind the sidewalk and driveways will be poured or paved after the sidewalk and driveways are completed.

The Contractor updates their schedule every Friday. An updated schedule is attached to these minutes.

C. CONSTRUCTION ITEMS

1. Rain Days

Total rain days prior to June 4 – 8.5 days

0.5 rain day – June 7

Rain days remaining = $25 - 9 = 16$ days

C. CONSTRUCTION ITEMS (CONTINUED)

2. Staking

Concrete Paving – The Contractor does not foresee the need for further staking. The Contractor will contact SPN if additional staking is required.

3. Existing Utilities

a. NorthWestern Energy

- The bases for the light poles are tentatively scheduled for installation on June 19. NorthWestern Energy shall contact the Contractor prior to driving on the west lanes. A total of six concrete bases need to be constructed.

4. Traffic Control

a. Status of Emergency Vehicle Access

- Emergency vehicle access over the bridge is closed. The Contractor stated that the bridge could be open to emergency vehicles on June 19 pending the removal and replacement of the cracked panels located south of the bridge.

b. Sanborn and Havens Intersection

- It was reported that the traffic loops are working south of the Havens and Sanborn intersection.
- Nic Auringer with BX Civil stated that Muth Electric was handling the coordination of the traffic signals with the SD DOT.
- Jay Koch with SPN stated that the intersection needs clean-up completed prior to opening to traffic.
- The intersection should be opened as soon as possible; however, the SD DOT needs to be contacted prior to opening.

C. CONSTRUCTION ITEMS (CONTINUED)

5. Concrete Panels Cracked South of Bridge

- Nic Auringer stated that half the panels will be replaced this week. He wants to complete half the driving lane at one time and ensure adequate strength is obtained prior to removing the other half to maintain emergency traffic.
- Nic stated that he would use cones to direct the emergency vehicles if strength has not been obtained and the bridge is open to emergency vehicles.

6. Window at Lone Tree Plaza

- It was brought to the attention of the City that a window has cracked on the west side of the Lone Tree Plaza. Further investigation is needed to determine the cause of the crack.

D. OTHER COMMENTS AND DISCUSSION

1. SPN will inquire a cost for concrete grooving and epoxy paint for the concrete surfacing. SPN will report the cost to the City when obtained from the Contractor.
2. SPN will send out updates to the Contractor's schedule in regards to the paving schedule as they are available.



Sanborn blvd

Printed: 6/12/2018

Report Date: 6/8/2018

Project % Complete: 80.32%

Line	Unique ID	Activity Name	Duration	Start	Finish	Planned percent complete (PPC)	Overall percent complete	2018																							
								April				May				June				July				August				September			
								9	16	23	30	7	14	21	28	4	11	18	25	2	9	16	23	30	6	13	20	27	3	10	
1	0010	set up traffic control	1d	04/04/18 A	04/04/18 A	100.00	100.00	1																							
2	0020	removals 79+00 - 58+00	7d	04/05/18 A	04/13/18 A	100.00	100.00	2																							
3	0360	concrete sawing	5d	04/09/18 A	04/13/18 A	100.00	100.00	3																							
4	0030	sewer	11d	04/12/18 A	04/26/18 A	100.00	100.00	4																							
5	0040	water	11d	04/27/18 A	05/11/18 A	100.00	100.00	5																							
6	0050	storm sewer	2d	05/10/18 A	05/11/18 A	100.00	100.00	6																							
7	0060	rough grading 79+00 - 62+50	3d	04/04/18 A	04/06/18 A	100.00	100.00	7																							
8	0070	Gravel 79+00 - 58+00	2d	04/04/18 A	04/05/18 A	100.00	100.00	8																							
9	0021	rough grade 62+50-58+00	1d	05/02/18 A	05/02/18 A	100.00	100.00	9																							
10	0022	Gravel 62+50 - 58+00	2d	05/03/18 A	05/04/18 A	100.00	100.00	10																							
11	0071	trim 58+00 - 62+50	1d	04/04/18 A	04/04/18 A	100.00	100.00	11																							
12	0080	Prep 58+00 - 62+50	1d	04/04/18 A	04/04/18 A	100.00	100.00	12																							
13	0090	??Bidwell 58+00 - 62+50??	1d	04/04/18 A	04/04/18 A	100.00	100.00	13																							
14	0100	Cure time 58+00 - 62+50	7d	04/04/18 A	04/10/18 A	100.00	100.00	14																							
15	0150	set string line 79+00-62+50 West	6d	06/01/18 A	06/08/18	100.00	50.00	15																							

SPN & Associates
City of Mitchell

Project: Sanborn BLVD
Sanborn BLVD Mitchell, SD

BX Civil & Construction, Inc.
24663 475th Avenue
Dell Rapids, SD 57005

Type of Schedule: Update
Date Submitted: 5/8/18

