

Weekly Project Meeting 2020-2

Sanborn Phase 2 - 3

To: Project File
From: Terry Johnson 605-770-7912
Project Name: Sanborn Blvd Utility and Street Improvements Phase II and Phase III
RE: Weekly Project Meeting
Date: April 28, 2020

Agenda Items:

- 1.) Construction Timeline
 - Current Completion Date: September 11, 2020
 - 30 calendar rain days
 - Need request for time extension for work from 7th to mid-block north.
 - 7th Avenue to Mid-Block North (Sequence 4)
 - Start Date: April 20, 2020
 - Completion Date: June 7, 2020
 - 9 calendar rain days

 - 2.) Work to be completed this week.
 - Storm Sewer to be worked on this week.*
 - Water Shutoff for the Pawn Shop this week, notices will be sent off for the shutoff.*

 - 3.) Work to be completed the following week.
 - Finish up with Storm Sewer and start with Sanitary Sewer.*

 - 4.) Traffic Control
 - No concerns*
-

-
- 5.) Staking
Staking of the Sanitary Sewer to start at 7th going to the north can be done on Friday or Monday.
 - 6.) Traffic Signal was turned off along with street light at intersection
Nothing additional
 - 7.) Traffic luminaire to be turned
Completed
 - 8.) NWE lighting work
No new info.
 - 9.) TK Electric signal light work, fiber and push buttons
No new info.
 - 10.) Public – reminder to keep public out of the project area for safety
No new info
 - 11.) Sediment in storm sewer pipe will be required to be removed.
I told Brett with Brosz he will be putting together the erosion control form for compliance with the general storm water discharge permit.
 - 12.) Status of punch list from 2019 project.
A few of us walked the project to look at the non-compliant ramps at 1:30 PM on Tuesday the 28th of April before the meeting. Terry from the city will mark and inspect ramps to be replaced and would like the grading work to take place as soon as possible.