

# Weekly Project Meeting 2020-7

## Sanborn Phase 2 - 3

To: Project File  
From: Terry Johnson  
Project Name: Sanborn Blvd Utility and Street Improvements Phase II and Phase III  
RE: Weekly Project Meeting  
Date: June 2, 2020

### Agenda Items:

- 1.) Construction Timeline
    - Current Completion Date: September 11, 2020
      - 30 calendar rain days
      - H&W has requested an additional 48 days for the work to be completed from 7<sup>th</sup> to 8<sup>th</sup>. The new completion date would be October 29, 2020.
    - 7<sup>th</sup> Avenue to Mid-Block North (Sequence 4)
      - Start Date: April 20, 2020
      - Completion Date: June 7, 2020
      - 9 calendar rain days
    - 15<sup>th</sup> Avenue Intersection (Sequence 6)
      - Start Date: May 26, 2020
      - Completion Date: June 27, 2020
      - 6 calendar rain days
    - Rain Days?  
*No new rain days*
-

2.) 7<sup>th</sup> Avenue to Mid-Block North (Sequence 4)

Work to be completed this week?

- *Grading and base course will continue this week. BX would like to set up their trimmer on Thursday and TK Electric is planning on starting underground electric on Thursday. They needed to call in their utility locates in order to start work (locate will be ready on Thursday).*

Work to be completed next week?

- *Finish gravel work and start first run of concrete paving and depending on cure time turn around and pull back the other direction.*

3.) 15<sup>th</sup> to 9<sup>th</sup> (Bid Schedule B)

Work to be completed this week?

- *15<sup>th</sup> Street intersection, existing pipe exposed, set base, get past the pipe encasement for the water main. Water Shutdown is planned on Thursday, there are multiple businesses involved. They may be able to temp service from Dailey Law to Dailey Dental for temporary water service. Krall Eye Clinic and Bauer Dental will also be off.*

Work to be completed next week?

- *Finish Storm Sewer and start on Water.*

4.) Traffic Control

- *The City will create business signs for businesses inside of the Pawn Shop at 7<sup>th</sup> and Sanborn. These will be "Mikes Gun Repair" and "Guns of History Gun Gallery". Josh from Traffic to meet with businesses to look at adding signs.*

5.) Staking

- *Check subgrade to make sure GPS equipment is close between 7<sup>th</sup> and 8<sup>th</sup>. Start of 4' offset stakes for Curb and Gutter from 7<sup>th</sup> to 8<sup>th</sup> and can continue with Storm Sewer staking from 15<sup>th</sup> going south in the removal areas.*

6.) NWE lighting work

- *Kyle Hohn will share with us the revised lighting map and will come out in the next couple of days to stake out the new pole locations.*

7.) TK Electric signal light work, fiber and push buttons

- *TK Electric will be starting conduit installation on Thursday and installation of new lighting and fiber run under the sidewalk areas.*

- 
- 8.) Public – reminder to keep public out of the project area for safety
- 9.) Status of punch list from 2019 project.
- *Rexwinkel has replaced the non-compliant ramps along Sanborn.*
- 10.) Miscellaneous Items
- *Updates to this sequence is that American Family has requested that the existing grass along Sanborn to be removed and it be paved with asphalt. Norm Schoenfelder has reached out to Dan Beukelman at American Family Insurance.*

**SANBORN BLVD STREET AND UTILITY IMPROVEMENTS**  
**PHASES II AND III**  
**WEEKLY CONSTRUCTION PROGRESS MEETING SIGN-IN SHEET**

**CITY PROJECT #2019-31**

**June 2, 2020 AT 3:00 PM**

<b><u>Name</u></b>	<b><u>Company Name</u></b>	<b><u>E-mail Address</u></b>	<b><u>Phone #</u></b>
Joe Schroeder	City of Mitchell	<a href="mailto:jschroeder@cityofmitchell.org">jschroeder@cityofmitchell.org</a>	(605)770-8714
Terry Johnson	City of Mitchell	<a href="mailto:tjohnson@cityofmitchell.org">tjohnson@cityofmitchell.org</a>	(605)770-7912
John Reinich	H & W		
Norn Schoenfelder	Schoenfelder Const.		
Kevin Roth	Streets		
Jon Vermuelen	Utilities		
Brett Warkenthien	Brosz		
Josh Harvey	Traffic		