

Weekly Project Meeting 2020-8

Sanborn Phase 2 - 3

To: Project File
From: Terry Johnson
Project Name: Sanborn Blvd Utility and Street Improvements Phase II and Phase III
RE: Weekly Project Meeting
Date: June 11, 2020

Agenda Items:

1.) Construction Timeline

- Current Completion Date: September 11, 2020
 - 30 calendar rain days
 - H&W has requested an additional 48 days for the work to be completed from 7th to 8th. The new completion date would be October 29, 2020.

 - 7th Avenue to Mid-Block North (Sequence 4)
 - Start Date: April 20, 2020
 - Completion Date: June 7, 2020
 - 9 calendar rain days

 - 15th Avenue Intersection (Sequence 6)
 - Start Date: May 26, 2020
 - Completion Date: June 27, 2020
 - 6 calendar rain days

 - Rain Days?
 - June 9, 2020 – 1 Day*
 - June 10, 2020 – 1 Day*
-

2.) 7th Avenue to Mid-Block North (Sequence 4)

Work to be completed this week?

- *Grading and base course will continue this week.*
- *Proof roll track lines in the morning and set up sting line.*

Work to be completed next week?

- *Finish trimming gravel work, set baskets and planning on paving first pass of concrete on Tuesday.*

3.) 15th to 9th (Bid Schedule B)

Work to be completed this week?

- *Notices to go out today for planned shut down for Tuesday.*
- *Expose existing water at end of casing tomorrow.*
- *Finish tying in Storm Sewer at 15th.*

Work to be completed next week?

- *Finish Storm Sewer.*

4.) Traffic Control

- *Contractor needs to go around and check all signs and make sure they are up and have sand bags on them. This needs to be done ASAP, we have been asking about this since the storm ended.*

5.) Staking

- *SPN will be on site either this afternoon or tomorrow morning to stake offset stakes for curb line and offset stakes for centerline.*

6.) NWE lighting work

- *No comments*

7.) TK Electric signal light work, fiber and push buttons

- *TK Electric is completed in the 7th Avenue intersection, they will need to know prior to paving approach slabs so they can install prior to paving.*

8.) Public – reminder to keep public out of the project area for safety

9.) Status of punch list from 2019 project.

- *Mebius Nursery needs to touch up topsoil areas where Rexwinkel Concrete made modifications to non-compliant ramps.*

10.) Miscellaneous Items

- *Need sewer televising footage from 7th to 8th.*

