

Weekly Project Meeting 2020-5

Sanborn Phase 2 - 3

To: Project File
From: Terry Johnson
Project Name: Sanborn Blvd Utility and Street Improvements Phase II and Phase III
RE: Weekly Project Meeting
Date: May 19, 2020

Agenda Items:

- 1.) Construction Timeline
 - Current Completion Date: September 11, 2020
 - 30 calendar rain days
 - H&W has requested an additional 48 days for the work to be completed from 7th to 8th. The new completion date would be October 29, 2020.
 - 7th Avenue to Mid-Block North (Sequence 4)
 - Start Date: April 20, 2020
 - Completion Date: June 7, 2020
 - 9 calendar rain days
 - Rain Days
 - May 16
 - 2.) Work to be completed this week?
 - *Finish utilities from 7th to 8th.*
 - *Continue to use the concrete hammer between 9th and 15.*
-

-
- 3.) Work to be completed the following week.
 - *The intersection of 15th Avenue will be closed starting May 26 and is weather dependent to start removals.*
 - *Storm sewer installation will follow.*
 - *Road preparation will be started on 7th Avenue.*

 - 4.) Traffic Control
 - *The requested changes have not been made yet from last week's meeting. Business access routes need to be moved from Duff to Rowley and end detour to be removed on the bypass.*

 - 5.) Staking
 - *Wednesday the 27th of May the Storm Sewer can be staked out at 15th Avenue intersection.*

 - 6.) NWE lighting work
 - *Kyle is working on a new plan that will be forwarded once it is complete. The thought with street lighting is to leave on until underground cable becomes an issue and may need to start temporary lighting.*

 - 7.) TK Electric signal light work, fiber and push buttons
 - *Norm and H & W to coordinate with TK Electric*

 - 8.) Public – reminder to keep public out of the project area for safety

 - 9.) Status of punch list from 2019 project.
 - *Terry said ADA ramps that need to be replaced have been marked. John said that Rexwinkel will coordinate with BX due to fillets being involved.*
 - *There has been some grading work completed, Terry noticed an area near 5th and Sanborn at the Krohmer Apt complex that need some areas cut down due to being too steep.*

10.) Miscellaneous Items

- *Sidewalk needs to be backfilled alongside the temporary sidewalk that was installed at Thiesse Chiropractic.*
- *Krohmer Plumbing can start to install new sewer service for PPC Casino.*
- *There was a question on truck route for hauling out material from 15th Avenue. Terry said to use the cross streets to get to Minnesota to either 15th or 8th to the bypass.*
- *There is also an issue with the contractor operating mainline valves. The Contractor needs to contact city staff for the operation of mainline valves. The Contractor shall not operate main line valves.*

