

Weekly Project Meeting 2020-4

Sanborn Phase 2 - 3

To: Project File
From: Terry Johnson 770-7912
Project Name: Sanborn Blvd Utility and Street Improvements Phase II and Phase III
RE: Weekly Project Meeting
Date: May 12, 2020

Agenda Items:

- 1.) Construction Timeline
 - Current Completion Date: September 11, 2020
 - 30 calendar rain days
 - H&W has requested an additional 48 days for the work to be completed from 7th to 8th. The new completion date would be October 29, 2020.
 - 7th Avenue to Mid-Block North (Sequence 4)
 - Start Date: April 20, 2020
 - Completion Date: June 7, 2020
 - 9 calendar rain days

 - Rain Days?
 - 2.) Work to be completed this week.
 - *Finish storm sewer and start on sanitary sewer.*
 - 3.) Work to be completed the following week.
 - *Finish sanitary sewer and sanitary sewer service lines.*
-

4.) Traffic Control

- *There were numerous issues with placement of business signs. Immediate issues were corrected by City personnel. The Contractor will need to correct the remaining deficiencies as soon as possible. Signs need to be directing traffic on Rowley instead of Duff. End Detour on Sanborn and the Bypass (eastbound) can be taken down. John from H & W said the construction fence will be installed the next time they are here.*

5.) Staking

- *Sanitary Sewer is staked*
- *Staking on 15th for storm sewer and storm inlets may commence once removals are completed.*

6.) NWE lighting work –

- *Kyle from Northwestern is getting us a map showing light locations.*

7.) TK Electric signal light work, fiber and push buttons

- *No comments.*

8.) Public – reminder to keep public out of the project area for safety

- *Terry Johnson reminded the Contractor to watch out for the public.*

9.) Status update for Bender Sewer and Drain removing sediment.

- *Bender Sewer and Drain cleaned out the sediment last week.*

10.) Status of punch list from 2019 project.

- *City will be marking out non-compliant ramps to be replaced.*
- *John Rennich with H&W said the irrigation work and regrading was started this week.*

11.) Miscellaneous Items

- *The tree to the west of Dailey Dental is to remain in place. The City is working with Dailey Dental to reroute the sidewalk on their private property to save the tree per their request.*

