

Weekly Project Meeting 2020-3

Sanborn Phase 2 - 3

To: Project File
From: Joe Schroeder
Project Name: Sanborn Blvd Utility and Street Improvements Phase II and Phase III
RE: Weekly Project Meeting
Date: May 5, 2020

Agenda Items:

- 1.) Construction Timeline
 - Current Completion Date: September 11, 2020
 - 30 calendar rain days
 - H&W has requested an additional 48 days for the work to be completed from 7th to 8th. The new completion date would be October 29, 2020.
 - 7th Avenue to Mid-Block North (Sequence 4)
 - Start Date: April 20, 2020
 - Completion Date: June 7, 2020
 - 9 calendar rain days
 - One rain day for 5/4/20.
 - One half rain day for 5/5/20.
 - 2.) Work to be completed this week.
 - *Storm sewer work will continue.*
 - *Bender Sewer and Drain will be on site to clean debris out of the newly installed storm sewer.*
-

-
- 3.) Work to be completed the following week.
 - *Sanitary sewer work will start from 7th to 8th.*
 - *Removals will begin just south of 15th Avenue and continue to the south.*
 - 4.) Traffic Control
 - *No concerns at this time.*
 - *The Contractor plans to close Sanborn from just south of 15th to just north of 9th Monday, May 11. The Contractor was told he cannot close the block between 13th and 12th until the temporary sidewalk is installed per the plans.*
 - 5.) Staking
 - *Sanitary sewer staking from 7th to 8th is scheduled for Friday, May 8.*
 - 6.) NWE lighting work
 - *Kyle Hohn with NWE and Terry Johnson are planning to go over light pole locations this week.*
 - *John Rennich requested a map of the proposed light poles when available.*
 - 7.) TK Electric signal light work, fiber and push buttons
 - *No comments.*
 - 8.) Public – reminder to keep public out of the project area for safety
 - 9.) Sediment in storm sewer pipe will be required to be removed.
 - *Bender Sewer and Drain will be on site to clean debris out of the newly installed storm sewer*
 - 10.) Status of punch list from 2019 project.
 - *Mebius Nursery is planning to be on site this week to start shaping boulevards and fixing sprinkler systems.*
 - *The City of Mitchell is planning to topo the non-conforming sidewalk ramps this week. After that is complete the City will evaluate the information and mark the ramps for removal as necessary.*

11.) Additional Items

- *The storm sewer connection for the Salvation Army was discussed.*
- *Brett Warkenthien with Brosz Engineering stated that the pawn shop sanitary sewer service would need to be temporarily reconnected for continued sewer service to the building.*

