

WEATHERCRAFT ROOFING OF CHAMBERLAIN, S.D.

To: The City of Mitchell
Terry Johnson
City of Mitchell

In regards to: **Notice of Delay**
Mitchell Public Safety Center
201 W. 1st. Ave,
Mitchell, S.D. 57301

This letter is to inform the City of Mitchell that WeatherCraft Roofing of Chamberlain, S.D. is seeking a extension on only the two Metal roofing area's above the Mitchell Public Safety Center. The delay comes after receiving notice from the original supplier of the metal roofing, has increased his pricing beyond our measures. WeatherCraft will be working directly with Bailey Metal Fabricators to get the metal frame secured and install the roofing panels according to spec.

This delay in time is estimated to be no longer then 60 days from the original July 4th time line. The Framing will have to be made and installed then the metal paneling will have to be ordered to fit and installed. The substantial portion of rubber membrane will be installed and completed a few weeks ahead of schedule.

Bill Long

WeatherCraft Roofing of Chamberlain, S.D.
312 Antelope Drive
Chamberlain, S.D. 57325
blong@midstatesd.net
(605) 730 – 3218 Cell
(605) 234 – 7663 Business
(605) 234 – 7000 Fax